


KITCHEN INSTALL READINESS CHECKLIST FOR GENERAL CONTRACTORS



Use this as a quick pre-install gut check. If a few items are still open, it's a good moment to tighten alignment before equipment arrives.

Sequence and dependencies

- Confirm the installation sequence for hood, equipment placement, and fire suppression is set.
- Check for any items (walk-ins, floor requirements, penetrations) that need to happen before finishes.

Services and utilities

- Confirm electrical, gas, water, and drains align with the final equipment specifications.
- Confirm voltage, gas pressure impacts, and inspection requirements have been reviewed.

Drawings and revisions

- Confirm all teams are working from the current architectural, mechanical, and kitchen drawing sets.
- Confirm there's a clear process for communicating equipment model changes and cut sheet updates.

Coordination

- Confirm who is coordinating the kitchen scope across trades.
- Confirm how conflicts will be resolved and what the turnaround time is for questions and decisions.

Need help? Share a set of drawings or an RFP, and we'll outline a path that aligns with your schedule.

CONTACT US:
info@foundrykitchens.ca